

## De Anza Wireless Network Deployment Priority

### Phase I:

1. Campus Center Dining and Fireside rooms, and Learning Center (Library 'Guest" public access wireless activated.
2. KIRSCH - used as Beta site for "Guest" and then authenticated wireless - "De Anza College".
3. ADMIN Conference room 109.

### Phase II:

#### Group A

- S Quad - Complete
- E Quad - Complete
- Planetarium (part of S Quad) - Complete
- Outdoors west side Campus Center - Patio - *will be done during Phase III of outdoor wireless. Wireless is accessible now via the from the wireless inside the Dining Hall.*
- Student Government conference room - *this request was an added request.*
- L Quad – All but L4 and L7 pending wiring, L2 will cut over when new laptops come in December.
- A Quad – Complete
- FORUM - Complete
- *ATC - Letha assumes this building would have wireless installed when it is renovated.*
- ADMIN Classrooms - Complete
- Science complex - Complete
- TV Center - installed in support of Banner; reminder TV Center moving to MLC.

#### Group B

- CDC
- G Quad
- Learning Center West - Complete

- PE Quad - want around the pool first and press box later. *These outdoor areas will be part of Phase III*
- Misc Meeting Rooms - TBD - Request for Wireless in Conf A/B summer 2010 for the College wireless network so students, faculty and staff may use the wireless network, but won't be accessible to the public, maintaining the **CALEA Private Network** status

### **Group C**

All remaining will have wireless when renovated or built.

VPAC - Complete

MLC

Seminar

MCC

Baldwin

East Cottage